SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT

DATE : 10.01.2022

Point number	:	16
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 balaji krupa layout Tanisandra pclice trining ground near police ouarters no 4 opp
Depth	:	406.00 Rmt
Casing pipe	:	76.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	310 Rmt
2nd spring touched at	:	350 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	2000 GPH
Water level	:	310 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

20.01.22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 11.01.2022

Point number	:	17
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 balaji krupa layout 1 st cross road G K naidu Public school back side near house no 129
Depth	:	405.00 Rmt
Casing pipe	:	85.00 Rmt
Collars	:	14 Nos
Cap	:	1 Nos
Yield	:	2500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	360 Rmt
3rd spring touched at	:	390 Rmt
Total yield	:	2500 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

29.01.22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 12.01.2022**

Point number	:	18
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 vinayaka nagara 7th main road HDFC Bank back side
Depth	:	402.00 Rmt
Casing pipe	:	65.00 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	320 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	360 Rmt
Total yield	:	2000 GPH
Water level	:	320 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 13.01.2022**

Point number	:	19
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 thirumanahalli govt school to ambigara chawadaiah collage road near ss galvanizing engneering works
Depth	:	398.00 Rmt
Casing pipe	:	69.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	2500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	370 Rmt
Total yield	:	2500 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 14.01.2022**

Point number	:	20
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 bellahalli jama masjid road 4th main 4 th cross scnaroy house opp
Depth	:	404.00 Rmt
Casing pipe	:	63.00 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	2200 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	360 Rmt
Total yield	:	2200 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT DATE : 15.01.2022

Point number	:	21
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 thirumanahalli agarahara kare road thirumanahalli govt school to agarahara kare road popreddy land
Depth	:	401.00 Rmt
Casing pipe	:	84.00 Rmt
Collars	:	14 Nos
Cap	:	1 Nos
Yield	:	2500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	310 Rmt
2nd spring touched at	:	360 Rmt
3rd spring touched at	:	390 Rmt
Total yield	:	2500 GPH
Water level	:	310 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT

DATE : 16.01.2022

Point number	:	22
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no5 kattigenahalli palanahalli lake near kogilu lake kempegowda layout 5th cross ramakrishna house near 100 feet road
Depth	:	405.00 Rmt
Casing pipe	:	71.00 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	310 Rmt
2nd spring touched at	:	340 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	2000 GPH
Water level	:	310 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9845024976

DRILLING & YIELD REPORT **DATE : 17.01.2022**

Point number	:	23
Party	:	**Executive Engineer, BBMP, K r pura division..**
Location	:	w no 5 Baba nagar balaji layout 1st mainroad 5th cross bharathy public school near
Depth	:	402.00 Rmt
Casing pipe	:	85.00 Rmt
Collars	:	14 Nos
Cap	:	1 Nos
Yield	:	2500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	320 Rmt
2nd spring touched at	:	360 Rmt
3rd spring touched at	:	390 Rmt
Total yield	:	2500 GPH
Water level	:	320 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92